



Red Tag Reason



Employee Name	WMIS Number	Date
Service Street Address		City

Check box with proper red tag reason	Red Tag Reason	If Yes, OQ# will be pulled	Comments
<input type="checkbox"/>	1 New service line is run under steps, porches, crawl spaces, or a basement floor without approval.	Yes	
<input type="checkbox"/>	2 Meter manifold blocks a fire escape.	No	
<input type="checkbox"/>	3 Meter manifold is placed within 3' of an ignition source.	No	
<input type="checkbox"/>	4 Meter manifold is placed within 3' of a venting system termination.	No	
<input type="checkbox"/>	5 Meter manifold has not been installed or is installed incorrectly.	Yes	
<input type="checkbox"/>	6 Meter manifold is not approved for use in Dominion System.*	No	
<input type="checkbox"/>	7 Meter manifold located behind the house.	No	Residential Only.
<input type="checkbox"/>	8 Meter manifold not protected from potential vehicular damage.	Yes	SOP 220.01.II.A.1
<input type="checkbox"/>	9 Service line has not been installed.	No	
<input type="checkbox"/>	10 Service line has not been connected to the manifold.	No	
<input type="checkbox"/>	11 Service line is installed < 12" deep without casing.	Yes	
<input type="checkbox"/>	12 New service line is run closer than 12" to septic, drains, downspouts, conduit, utility ducts, or other utilities without approval.	No	
<input type="checkbox"/>	13 Service line does not hold test.	Yes	
<input type="checkbox"/>	14 Service line has been backfilled.	No	
<input type="checkbox"/>	15 Service line does not extend 7' past the property line and past the last utility.	No	
<input type="checkbox"/>	16 No tracer wire or improper tracer wire installed.	Yes	
<input type="checkbox"/>	17 Installer did not use Dominion – approved material.*	No	
<input type="checkbox"/>	18 House does not have a posted address.	No	
<input type="checkbox"/>	19 Obstruction of connection, tap, site.	No	
<input type="checkbox"/>	20 Original Service Installation Record not filled out properly for renewed or retie services.	No	
<input type="checkbox"/>	21 Unsafe excavation.	No	
<input type="checkbox"/>	22 Did not contact Dominion where service line is longer than 200' for inspection.*	No	
<input type="checkbox"/>	23 Service line location is irregular without approval.	No	
<input type="checkbox"/>	24 Service line is offset from the building wall greater than 10 feet without approval.	No	
<input type="checkbox"/>	25 Installer did not expose the main to curb.	No	
<input type="checkbox"/>	26 Installer's main to curb excavation is less than 4' x 4' requiring additional construction crew excavation.	No	
<input type="checkbox"/>	27 Renewed service was installed in a new trench which requires a new mainline tap.	No	Will still tie S/L but will charge the \$125 fee to the installer.
<input type="checkbox"/>	28 Leaking bare steel service below grade must be replaced not repaired.	No	
<input type="checkbox"/>	29 Installer did not expose the top and bottom of the mainline on a short tie-in. At a minimum, the installer must dig 1' below the bottom of the pipe.	No	Jacks and any mainline in the street will be exposed by C&M Crew.
<input type="checkbox"/>	30 Houeline not ready	No	Pa. Only.

*Dominion Resources, Inc. or any of its subsidiaries (referred to collectively as "Dominion")